

## **HOMEOWNER**

## **NEW SINGLE FAMILY RESIDENTIAL PERMIT INSPECTION STAGES**

ALLOW 2 BUSINESS DAYS NOTICE WHEN CALLING FOR AN INSPECTION Online inspection request is available at www.inspectionsgroup.com

Foundation prior to backfill: 

Footings and walls poured with forms removed

■ Weeping tile in place

■ Washed rock and damp proofing in place

Framing prior to drywall: 

Framing of walls, floors and roof complete prior to insulation

■ Building accessible for inspection

■ Manufactured engineered floor joist layouts on site

■ Truss layout and roof bracing details on site

Final prior to occupancy within 365

days of permit issuance:

■ Handrails in place and guards complete

■ Heating/ventilation system installed and ductwork complete
■ Smoke alarms and carbon monoxide detectors installed

■ All items from previous inspection reports or plan examination

complete

**ELECTRICAL PERMITS** 

Rough in prior to drywall: 

Main service installed

All wire and boxes installed and visibleBonding and grounding complete

Final prior to occupancy within 365

days of permit issuance:

■ All items from previous inspection reports complete

■ Panel labeled

■ Smoke alarms installed

■ All load devices and switches installed and operational

**GAS PERMITS** 

Final prior to occupancy within 365

days of permit issuance:

■ All gas piping installed

■ Pressure test complete

■ Gas meter installed

■ All fixtures installed, vented and operational

**PLUMBING PERMITS** 

Rough in prior to covering:

All drain or sewer lines installed

All water lines installedAll vent stacks installed

Final prior to occupancy within 365

days of permit issuance:

a / III voint otaono inotanoa

■ All items from previous inspection reports complete ■ All fixtures installed and operational

PRIVATE SEWAGE DISPOSAL SYSTEM PERMITS

Rough in prior to covering:

■ Majority of system installed with a portion left open for inspection

The Inspections Group Inc.